

| ID | Task Mode | Task Name | Duration | Start | Finish | Cost | Jul '18 | 02 Jul '18 | 24 Sep '18 | 17 Dec '18 | 11 Mar '19 | 03 Jun '19 | 26 Aug '19 | 18 Nov '19 | 10 Feb '20 | 04 May '20 | 27 Jul '20 | 19 Oct '20 | | | | | | |
|----|-----------|---|----------|--------------|--------------|----------------|---------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|---|---|---|---|---|---|
| | | | | | | | M | F | T | S | W | S | T | M | F | T | S | W | S | T | M | F | T | S |
| 1 | Task | Llanbedr Access Improvement | 654 days | Mon 02/07/18 | Thu 31/12/20 | £13,890,000.35 | | | | | | | | | | | | | | | | | | |
| 2 | Task | Project Management | 654 days | Mon 02/07/18 | Thu 31/12/20 | £480,000.00 | | | | | | | | | | | | | | | | | | |
| 3 | Task | [Redacted] | | | | | | | | | | | | | | | | | | | | | | |
| 13 | Task | Legal | 195 days | Mon 03/09/18 | Fri 31/05/19 | £9,000.00 | | | | | | | | | | | | | | | | | | |
| 14 | Task | Line Order | 195 days | Mon 03/09/18 | Fri 31/05/19 | £0.00 | | | | | | | | | | | | | | | | | | |
| 15 | Task | Maps | | | | £4,000.00 | | | | | | | | | | | | | | | | | | |
| 16 | Task | CPO Order | 195 days | Mon 03/09/18 | Fri 31/05/19 | £0.00 | | | | | | | | | | | | | | | | | | |
| 17 | Task | Advertisement Costs | | | | £5,000.00 | | | | | | | | | | | | | | | | | | |
| 18 | Task | Environmental | 168 days | Mon 10/09/18 | Wed 01/05/19 | £245,000.00 | | | | | | | | | | | | | | | | | | |
| 19 | Task | Site clearance prior to start of reptile hibernation period | 131 days | Mon 01/10/18 | Sun 31/03/19 | £5,000.00 | | | | | | | | | | | | | | | | | | |
| 20 | Task | Obtain bat licences | 81 days | Mon 10/09/18 | Sat 29/12/18 | £8,000.00 | | | | | | | | | | | | | | | | | | |
| 21 | Task | Construct badger Sett | 60 days | Mon 05/11/18 | Fri 25/01/19 | £25,000.00 | | | | | | | | | | | | | | | | | | |
| 22 | Task | Woodland Management | 76 days | Mon 10/09/18 | Mon 24/12/18 | £20,000.00 | | | | | | | | | | | | | | | | | | |
| 23 | Task | Tree planting | 108 days | Tue 02/10/18 | Thu 28/02/19 | £20,000.00 | | | | | | | | | | | | | | | | | | |
| 24 | Task | Construct mitigation bat roost | 66 days | Mon 31/12/18 | Mon 01/04/19 | £90,000.00 | | | | | | | | | | | | | | | | | | |
| 25 | Task | Demolish existing bats roost and out buildings | 10 days | Tue 02/04/19 | Mon 15/04/19 | £27,000.00 | | | | | | | | | | | | | | | | | | |
| 26 | Task | Pre construction ecological surveys | 168 days | Mon 10/09/18 | Wed 01/05/19 | £50,000.00 | | | | | | | | | | | | | | | | | | |
| 27 | Task | Land | 548 days | Mon 03/09/18 | Wed 07/10/20 | £972,472.35 | | | | | | | | | | | | | | | | | | |
| 28 | Task | Land Negotiations and Agreements (In Principle) | 90 days | Mon 03/09/18 | Fri 04/01/19 | £7,000.00 | | | | | | | | | | | | | | | | | | |
| 29 | Task | Landowner 1 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 30 | Task | Landowner 2 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 31 | Task | Landowner 3 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 32 | Task | Landowner 4 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 33 | Task | Landowner 5 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 34 | Task | Landowner 6 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 35 | Task | Landowner 7 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 36 | Task | Landowner 8 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 37 | Task | Landowner 9 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 38 | Task | Landowner 10 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 39 | Task | Landowner 11 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 40 | Task | Landowner 12 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 41 | Task | Landowner 13 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |
| 42 | Task | Landowner 14 | 90 days | Mon 03/09/18 | Fri 04/01/19 | £500.00 | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | |
|---|-----------|--|--------------------|--|--------------------|--|-----------------------|--|-----------------|--|
| Project: Llanbedr Access Improv Date: Wed 01/08/18 | Task | | Project Summary | | Inactive Milestone | | Manual Summary Rollup | | Deadline | |
| | Split | | External Tasks | | Inactive Summary | | Manual Summary | | Progress | |
| | Milestone | | External Milestone | | Manual Task | | Start-only | | Manual Progress | |
| | Summary | | Inactive Task | | Duration-only | | Finish-only | | | |

| ID | Task Mode | Task Name | Duration | Start | Finish | Cost | Apr '18 | 02 Jul '18 | 24 Sep '18 | 17 Dec '18 | 11 Mar '19 | 03 Jun '19 | 26 Aug '19 | 18 Nov '19 | 10 Feb '20 | 04 May '20 | 27 Jul '20 | 19 Oct '20 | 1 | | | | | |
|----|-----------|--|----------|--------------|--------------|-------------|---------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|---|---|---|---|---|---|
| | | | | | | | M | F | T | S | W | S | T | M | F | T | S | W | S | T | M | F | T | S |
| 43 | 🚀 | Land Negotiations and Agreements (Finalise) | 197 days | Tue 07/01/20 | Wed 07/10/20 | £190,058.35 | | | | | | | | | | | | | | | | | | |
| 44 | 🚀 | Landowner 1 (1-3 months) | 67 days | Mon 07/01/19 | Tue 09/04/19 | £75,680.23 | | | | | | | | | | | | | | | | | | |
| 45 | 🚀 | Landowner 2 (1-3 months) | 67 days | Mon 07/01/19 | Tue 09/04/19 | £69,065.85 | | | | | | | | | | | | | | | | | | |
| 46 | 🚀 | Landowner 3 (1-3 months) | 67 days | Mon 07/01/19 | Tue 09/04/19 | £17,765.00 | | | | | | | | | | | | | | | | | | |
| 47 | 🚀 | Landowner 4 (1-3 months) | 67 days | Mon 07/01/19 | Tue 09/04/19 | £3,920.94 | | | | | | | | | | | | | | | | | | |
| 48 | 🚀 | Landowner 5 (3-6 months) | 132 days | Mon 07/01/19 | Tue 09/07/19 | £4,787.66 | | | | | | | | | | | | | | | | | | |
| 49 | 🚀 | Landowner 6 (3-6 months) | 132 days | Mon 07/01/19 | Tue 09/07/19 | £7,064.73 | | | | | | | | | | | | | | | | | | |
| 50 | 🚀 | Landowner 7 (3-6 months) | 132 days | Mon 07/01/19 | Tue 09/07/19 | £1,805.10 | | | | | | | | | | | | | | | | | | |
| 51 | 🚀 | Landowner 8 (3-6 months) | 132 days | Mon 07/01/19 | Tue 09/07/19 | £1,214.52 | | | | | | | | | | | | | | | | | | |
| 52 | 🚀 | Landowner 9 (3-6 months) | 132 days | Mon 07/01/19 | Tue 09/07/19 | £2,637.85 | | | | | | | | | | | | | | | | | | |
| 53 | 🚀 | Landowner 10 (6-9 months) | 197 days | Mon 07/01/19 | Tue 08/10/19 | £3,351.98 | | | | | | | | | | | | | | | | | | |
| 54 | 🚀 | Landowner 11 (6-9 months) | 197 days | Mon 07/01/19 | Tue 08/10/19 | £1,383.17 | | | | | | | | | | | | | | | | | | |
| 55 | 🚀 | Landowner 12 (1-3 months) | 67 days | Mon 07/01/19 | Tue 09/04/19 | £1,272.59 | | | | | | | | | | | | | | | | | | |
| 56 | 🚀 | Landowner 13 (6-9 months) | 197 days | Mon 07/01/19 | Tue 08/10/19 | £0.00 | | | | | | | | | | | | | | | | | | |
| 57 | 🚀 | Landowner 14 (6-9 months) | 197 days | Mon 07/01/19 | Tue 08/10/19 | £108.73 | | | | | | | | | | | | | | | | | | |
| 58 | 🚀? | Land associated Costs | | | | £775,414.00 | | | | | | | | | | | | | | | | | | |
| 59 | 🚀 | Statutory Authority's Diversions | 609 days | Mon 03/09/18 | Thu 31/12/20 | £184,500.00 | | | | | | | | | | | | | | | | | | |
| 60 | 🚀 | Meeting with all Statutory Authorities | 66 days | Wed 01/08/18 | Wed 31/10/18 | £5,000.00 | | | | | | | | | | | | | | | | | | |
| 61 | 🚀 | Welsh Water | 609 days | Mon 03/09/18 | Thu 31/12/20 | £10,000.00 | | | | | | | | | | | | | | | | | | |
| 62 | 🚀 | Design | 3 days | Mon 01/04/19 | Wed 03/04/19 | £10,000.00 | | | | | | | | | | | | | | | | | | |
| 63 | 🚀? | Wayleave Agreement Window | | | | £0.00 | | | | | | | | | | | | | | | | | | |
| 64 | 🚀? | Undertake Work | | | Thu 31/12/20 | £0.00 | | | | | | | | | | | | | | | | | | |
| 65 | 🚀 | BT | 609 days | Mon 03/09/18 | Thu 31/12/20 | £10,000.00 | | | | | | | | | | | | | | | | | | |
| 66 | 🚀 | Design | 3 days | Mon 01/04/19 | Wed 03/04/19 | £10,000.00 | | | | | | | | | | | | | | | | | | |
| 67 | 🚀? | Wayleave Agreement Window | | | | £0.00 | | | | | | | | | | | | | | | | | | |
| 68 | 🚀? | Undertake Work | | | Thu 31/12/20 | £0.00 | | | | | | | | | | | | | | | | | | |
| 69 | 🚀 | Scottish Power | 609 days | Mon 03/09/18 | Thu 31/12/20 | £159,500.00 | | | | | | | | | | | | | | | | | | |
| 70 | 🚀? | Design | | | | £7,500.00 | | | | | | | | | | | | | | | | | | |
| 71 | 🚀 | Place Order | 3 days | Tue 01/01/19 | Thu 03/01/19 | £112,000.00 | | | | | | | | | | | | | | | | | | |
| 72 | 🚀? | Additional SP networks works | | | | £40,000.00 | | | | | | | | | | | | | | | | | | |
| 73 | 🚀? | Wayleave Agreement Window | | | | £0.00 | | | | | | | | | | | | | | | | | | |
| 74 | 🚀? | Undertake Work | | | Thu 31/12/20 | £0.00 | | | | | | | | | | | | | | | | | | |
| 75 | 🚀 | Tender | 150 days | Mon 03/09/18 | Fri 29/03/19 | £69,028.00 | | | | | | | | | | | | | | | | | | |
| 76 | 🚀 | Contract | 76 days | Mon 03/09/18 | Mon 17/12/18 | £10,000.00 | | | | | | | | | | | | | | | | | | |
| 77 | 🚀 | Invitation to Tender | 76 days | Mon 03/09/18 | Mon 17/12/18 | £2,000.00 | | | | | | | | | | | | | | | | | | |
| 78 | 🚀 | Technical Worksopce | 76 days | Mon 03/09/18 | Mon 17/12/18 | £50,000.00 | | | | | | | | | | | | | | | | | | |
| 79 | 🚀 | PQQ | 1 day | Mon 03/09/18 | Mon 03/09/18 | £1,028.00 | | | | | | | | | | | | | | | | | | |
| 80 | 🚀 | Tender Process | 60 days | Sat 05/01/19 | Fri 29/03/19 | £6,000.00 | | | | | | | | | | | | | | | | | | |
| 81 | 🚀 | Tender 1 (25 Consecutive Days) | 18 days | Sat 05/01/19 | Tue 29/01/19 | £0.00 | | | | | | | | | | | | | | | | | | |
| 82 | 🚀 | Tender 1 Evaluation | 10 days | Tue 29/01/19 | Mon 11/02/19 | £0.00 | | | | | | | | | | | | | | | | | | |
| 83 | 🚀 | Tender 2 (25 Consecutive Days) | 19 days | Mon 11/02/19 | Thu 07/03/19 | £0.00 | | | | | | | | | | | | | | | | | | |
| 84 | 🚀 | Tender Workshop (1 day) | 1 day | Tue 12/03/19 | Tue 12/03/19 | £1,000.00 | | | | | | | | | | | | | | | | | | |
| 85 | 🚀 | Tender 2 Evaluation | 10 days | Thu 07/03/19 | Wed 20/03/19 | £5,000.00 | | | | | | | | | | | | | | | | | | |
| 86 | 🚀 | Challenge (10 Consecutive Days) | 8 days | Wed 20/03/19 | Fri 29/03/19 | £0.00 | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | |
|--|-----------|--|--------------------|--|--------------------|--|-----------------------|--|-----------------|--|
| Project: Llanbedr Access Improvm Date: Wed 01/08/18 | Task | | Project Summary | | Inactive Milestone | | Manual Summary Rollup | | Deadline | |
| | Split | | External Tasks | | Inactive Summary | | Manual Summary | | Progress | |
| | Milestone | | External Milestone | | Manual Task | | Start-only | | Manual Progress | |
| | Summary | | Inactive Task | | Duration-only | | Finish-only | | | |

| ID | Task Mode | Task Name | Duration | Start | Finish | Cost | Apr '18 | 02 Jul '18 | 24 Sep '18 | 17 Dec '18 | 11 Mar '19 | 03 Jun '19 | 26 Aug '19 | 18 Nov '19 | 10 Feb '20 | 04 May '20 | 27 Jul '20 | 19 Oct '20 | 1 | | | | | |
|----|-----------|-------------------|-----------------|---------------------|---------------------|-----------------------|---------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|---|---|---|---|---|---|
| | | | | | | | M | F | T | S | W | S | T | M | F | T | S | W | S | T | M | F | T | S |
| 87 | | Award | 1 day | Fri 29/03/19 | Fri 29/03/19 | £0.00 | | | | | | | | | | | | | | | | | | |
| 88 | | Post Award | 459 days | Mon 01/04/19 | Thu 31/12/20 | £11,930,000.00 | | | | | | | | | | | | | | | | | | |
| 89 | | Design Process | 155 days | Mon 01/04/19 | Fri 01/11/19 | £500,000.00 | | | | | | | | | | | | | | | | | | |
| 90 | | Construction | 349 days | Mon 02/09/19 | Thu 31/12/20 | £11,430,000.00 | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | |
|--|-----------|--|--------------------|--|--------------------|--|-----------------------|--|-----------------|--|
| Project: Llanbedr Access Improvm Date: Wed 01/08/18 | Task | | Project Summary | | Inactive Milestone | | Manual Summary Rollup | | Deadline | |
| | Split | | External Tasks | | Inactive Summary | | Manual Summary | | Progress | |
| | Milestone | | External Milestone | | Manual Task | | Start-only | | Manual Progress | |
| | Summary | | Inactive Task | | Duration-only | | Finish-only | | | |