



Project: Local.mpp
Date: Thu 12/07/18

Task		Project Summary		Inactive Task		Duration-only		Finish-only		
Split		External Tasks		Inactive Milestone		Manual Summary Rollup		Progress		
Milestone		External Milestone		Inactive Summary		Manual Summary		Deadline		
Summary		Inactive Task		Manual Task		Start-only				

ID	Task Name	Duration	Start	Finish	July	August	September	October	November	December	January	February	March	April
59	Mobilisation	4 wks	Mon 22/10/18	Fri 16/11/18										
60	Construction	6 wks	Mon 19/11/18	Fri 28/12/18										
61	Handover	1 wk	Mon 31/12/18	Fri 04/01/19										
62	Grovesend Access Link	14 wks	Mon 24/09/18	Fri 28/12/18										
63	Preliminary Design	1 wk	Mon 24/09/18	Fri 28/09/18										
64	Procurement	3 wks	Mon 01/10/18	Fri 19/10/18										
65	Contract Award	1 wk	Mon 22/10/18	Fri 26/10/18										
66	Mobilisation	2 wks	Mon 29/10/18	Fri 09/11/18										
67	Construction	6 wks	Mon 12/11/18	Fri 21/12/18										
68	Handover	1 wk	Mon 24/12/18	Fri 28/12/18										
69	Penyrheol Access Link	20 wks	Mon 01/10/18	Fri 15/02/19										
70	Preliminary Design	1 wk	Mon 01/10/18	Fri 05/10/18										
71	Planning Consent	8 wks	Mon 08/10/18	Fri 30/11/18										
72	Procurement	2 wks	Mon 03/12/18	Fri 14/12/18										
73	Contract Award	1 wk	Mon 17/12/18	Fri 21/12/18										
74	Mobilisation	2 wks	Mon 24/12/18	Fri 04/01/19										
75	Construction	5 wks	Mon 07/01/19	Fri 08/02/19										
76	Handover	1 wk	Mon 11/02/19	Fri 15/02/19										
77	Coed Bach Park	20 wks	Mon 08/10/18	Fri 22/02/19										
78	Preliminary Design	1 wk	Mon 08/10/18	Fri 12/10/18										
79	Planning Consent	8 wks	Mon 15/10/18	Fri 07/12/18										
80	Procurement	2 wks	Mon 10/12/18	Fri 21/12/18										
81	Contract Award	1 wk	Mon 24/12/18	Fri 28/12/18										
82	Mobilisation	2 wks	Mon 31/12/18	Fri 11/01/19										
83	Construction	5 wks	Mon 14/01/19	Fri 15/02/19										
84	Handover	1 wk	Mon 18/02/19	Fri 22/02/19										

Project: Local.mpp
Date: Thu 12/07/18

Task		Project Summary		Inactive Task		Duration-only		Finish-only	
Split		External Tasks		Inactive Milestone		Manual Summary Rollup		Progress	
Milestone		External Milestone		Inactive Summary		Manual Summary		Deadline	
Summary		Inactive Task		Manual Task		Start-only			